



la marzocco

handmade in florence

# Preventative Maintenance Checklist

## Linea Classic 12 Month

Please fill out all sections completely

Customer Name: _____	Phone: _____
Location Address: _____	
Machine Model: _____ Serial Number: _____	

### All Models

- |   |   |
|---|---|
| <input type="checkbox"/> Sample Water, Pre and Post Filtration. Test with Total Dissolved Solids (TDS) Meter and La Marzocco Water Test Kit (F.9.0000). Complete All Fields in Form Below<br><input type="checkbox"/> Clean and Backflush Machine<br><input type="checkbox"/> Replace Group Gaskets<br><input type="checkbox"/> Replace Diffuser Screens (F.3.040)<br><input type="checkbox"/> Inspect Drain System<br><input type="checkbox"/> Rebuild Steam Valves (L165/K)<br><input type="checkbox"/> Inspect Steam Boiler Pressure-Stat (L270)<br><input type="checkbox"/> Clean Auto-Fill Probe And Test Operation (LA052)<br><input type="checkbox"/> Inspect Steam Boiler Contactor (L500 or L510)<br><input type="checkbox"/> Test Flow Rate (milliliters in 30 seconds)<br><input type="checkbox"/> Verify Coffee Boiler Set Point<br><input type="checkbox"/> Check Brew Pressure<br><input type="checkbox"/> Test All Switches for Proper Operation<br><input type="checkbox"/> Inspect Portafilter Baskets | <input type="checkbox"/> 8 mm (H.3.001) or (H.3.007) <input type="checkbox"/> 9 mm (H.3.002)<br><input type="checkbox"/> Replace Steam Valve Anti-Suction Valve (L192)<br><input type="checkbox"/> Replace Steam Boiler Vacuum Breaker (L190)<br><input type="checkbox"/> Replace Pressure Safety Valve (B.2.024)<br><input type="checkbox"/> Acceptable <input type="checkbox"/> Replaced<br><input type="checkbox"/> Operational <input type="checkbox"/> Replaced<br><input type="checkbox"/> Acceptable <input type="checkbox"/> Replaced With Part Number: _____<br>Group 1: _____ ml    Group 2: _____ ml    Group 3: _____ ml    Group 4: _____ ml<br>Temperature: _____ F/C<br>Observed on Gauge: _____ bar<br><input type="checkbox"/> Operational <input type="checkbox"/> Replaced Parts: _____<br><input type="checkbox"/> Acceptable <input type="checkbox"/> Replaced With Part Number: _____ |
|---|---|

### If AV Model

- |   |   |
|---|---|
| <input type="checkbox"/> Test Shot Volumes<br><input type="checkbox"/> Test DC Voltage<br><input type="checkbox"/> Test Flow Meter Resistance (2.2 kΩ ±10%) | _____ VDC<br>Group 1: _____ kΩ    Group 2: _____ kΩ    Group 3: _____ kΩ    Group 4: _____ kΩ |
|---|---|

### If MP Model

- Rebuild MP Valve (SA600/K2)

La Marzocco Water Specifications				Your Test Results	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–80 psi (3–5.5 bar)		Flow Rate: 2 gal./min. (≈ 8 l/min.)		1 gpg US = 17.1 ppm = 17.1 mg/l	
Brand & Model of Water Filtration System: _____					