

# Preventative Maintenance Checklist

## Linea PB 12 Month

Please fill out all sections completely

Customer Name: _____	Phone: _____
Location Address: _____	
_____	
Machine Model: _____ Serial Number: _____	

### All Models

- |   |  |
|---|--|
| <input type="checkbox"/> Sample Water, Pre and Post Filtration. Test with Total Dissolved Solids (TDS) Meter and La Marzocco Water Test Kit (F.9.0000). Complete All Fields in Form Below<br><input type="checkbox"/> Clean and Backflush Machine<br><input type="checkbox"/> Replace Group Gaskets<br><input type="checkbox"/> Replace Diffuser Screens (F.3.040)<br><input type="checkbox"/> Inspect Drain System<br><input type="checkbox"/> Replace Steam Valve Anti-Suction Valve (L192)<br><input type="checkbox"/> Test Shot Volumes<br><input type="checkbox"/> Test Flow Meter Resistance (2.2 k $\Omega$ $\pm$ 10%)<br><input type="checkbox"/> Test Flow Rate (milliliters in 30 seconds)<br><input type="checkbox"/> Clean Auto-Fill Probe And Test Operation (LA052)<br><input type="checkbox"/> Verify Coffee Boiler Set Point<br><input type="checkbox"/> Check Brew Pressure<br><input type="checkbox"/> Test All Switches for Proper Operation<br><input type="checkbox"/> Inspect Portafilter Baskets | <input type="checkbox"/> 8 mm (H.3.001) or (H.3.007) <input type="checkbox"/> 9 mm (H.3.002)<br><input type="checkbox"/> Replace Steam Boiler Vacuum Breaker (L193)<br><input type="checkbox"/> Replace Pressure Safety Valve (B.2.024)<br><input type="checkbox"/> Rebuild Steam Valves (B.1.001.02.K2)<br><br>Group 1: _____ k $\Omega$ Group 2: _____ k $\Omega$ Group 3: _____ k $\Omega$ Group 4: _____ k $\Omega$<br>Group 1: _____ ml   Group 2: _____ ml   Group 3: _____ ml   Group 4: _____ ml<br><br>Temperature: _____ F/C<br>Observed on Gauge: _____ bar<br><input type="checkbox"/> Operational <input type="checkbox"/> Replaced Parts: _____<br><input type="checkbox"/> Acceptable <input type="checkbox"/> Replaced With Part Number: _____ |
|---|--|

### If ABR Model

- |  |   |
|--|---|
| <input type="checkbox"/> Confirm Scale Accuracy Using 100 g Weight. If Out of Specification, Calibrate Scale |   |
| <input type="checkbox"/> Confirm Weight Uniformity of Portafilters   | Group 1: _____ g   Group 2: _____ g   Group 3: _____ g   Group 4: _____ g |

La Marzocco Water Specifications				Your Test Results	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–80 psi (3–5.5 bar)		Flow Rate: 2 gal./min. ( $\approx$ 8 l/min.)		1 gpg US = 17.1 ppm = 17.1 mg/l	
Brand & Model of Water Filtration System: _____					