



la marzocco
handmade in florence

Preventative Maintenance Checklist

Strada 3/9 Month

Please fill out all sections completely

Customer Name: _____	Phone: _____
Location Address: _____	
Machine Model: _____	Serial Number: _____

All Models

- Sample Water, Pre and Post Filtration. Test with Total Dissolved Solids (TDS) Meter and La Marzocco Water Test Kit (F.9.0000). Complete All Fields in Form Below
- Clean and Backflush Machine
- Replace Group Gaskets 8 mm (H.3.001) or (H.3.007) 9 mm (H.3.002)
- Replace Diffuser Screens (F.3.040)
- Inspect Drain System
- Test Flow Rate (milliliters in 30 seconds) Group 1: _____ ml Group 2: _____ ml Group 3: _____ ml
- Verify Coffee Boiler Set Point Temperature: _____ F/C
- Check Brew Pressure Observed on Gauge: _____ bar
- Test All Switches for Proper Operation Operational Replaced Parts: _____
- Test Steam Boiler Vacuum Breaker Operational Replaced Parts: _____

If AV Model

- Test Shot Volumes
- Test Flow Meter Resistance (2.2 kΩ ± 10%) Group 1: _____ kΩ Group 2: _____ kΩ Group 3: _____ kΩ

If MP Model

- Check MP Valve for Proper Operation. Rebuild valve if needed (SA600/K2)

La Marzocco Water Specifications				Your Test Results	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–80 psi (3–5.5 bar)	Flow Rate: 2 gal./min. (≈ 8 l/min.)			1 gpg US = 17.1 ppm = 17.1 mg/l	
Brand & Model of Water Filtration System: _____					