



**la marzocco**  
handmade in florence

# Preventative Maintenance Checklist

## Strada 6 Month

Please fill out all sections completely

Customer Name: _____	Phone: _____
Location Address: _____	
_____	
Machine Model: _____	Serial Number: _____

### All Models

- Sample Water, Pre and Post Filtration. Test with Total Dissolved Solids (TDS) Meter and La Marzocco Water Test Kit (F.9.0000). Complete All Fields in Form Below
- Clean and Backflush Machine
- Replace Group Gaskets  8mm (H.3.001) or (H.3.007)  9mm (H.3.002)
- Replace Diffuser Screens (F.3.040)
- Clean Auto-Fill Probes (LA052)
- Inspect Drain System
- Test Flow Rate (milliliters in 30 seconds) Group 1: \_\_\_\_\_ ml Group 2: \_\_\_\_\_ ml Group 3: \_\_\_\_\_ ml
- Verify Coffee Boiler Set Point Temperature: \_\_\_\_\_ F/C
- Check Brew Pressure Observed on Gauge: \_\_\_\_\_ bar
- Test All Switches for Proper Operation  Operational  Replaced Parts: \_\_\_\_\_
- Test Steam Boiler Vacuum Breaker  Operational  Replaced Parts: \_\_\_\_\_

### If AV Model

- Test Shot Volumes
- Test Flow Meter Resistance (2.2 kΩ ± 10%) Group 1: \_\_\_\_\_ kΩ Group 2: \_\_\_\_\_ kΩ Group 3: \_\_\_\_\_ kΩ

### If MP Model

- Check MP Valve for Proper Operation. Rebuild valve if needed (SA600/K2)
- Rebuild Steam Valves (B.1.007.K)

La Marzocco Water Specifications				Your Test Results	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–80 psi (3–5.5 bar)		Flow Rate: 2 gal./min. (≈ 8 l/min.)		1 gpg US = 17.1 ppm = 17.1 mg/l	
Brand & Model of Water Filtration System: _____					