

linea classic s preventative maintenance 12 month checklist



Customer: _____

Technician: _____

Date: _____

Machine Data

Serial Number: _____

Voltage: _____

Number of Groups: _____

Replace:

- | | |
|------------------------------------------------------|----------------------------------------------------------------|
| <input type="checkbox"/> Diffuser screens (F.3.040) | <input type="checkbox"/> steam boiler vacuum breaker (B.2.029) |
| <input type="checkbox"/> group gaskets (H.3.004) | <input type="checkbox"/> pressure safety valve (B.2.024) |
| <input type="checkbox"/> steam valve (B.1.001.02.K2) | <input type="checkbox"/> steam wand anti vacuum valve (L192) |

Check/inspect:

- | | |
|--------------------------------------------------------------------|----------------------------------------------------------------------------|
| <input type="checkbox"/> filter baskets and springs condition | |
| <input type="checkbox"/> all buttons for proper operation | |
| <input type="checkbox"/> brewing pressure → | _____ bar |
| <input type="checkbox"/> expansion valve operation → | _____ bar <i>max pressure:</i> |
| <input type="checkbox"/> flow meter field resistance (2.2KΩ±10%) → | G1: _____ kΩ G2: _____ kΩ G3: _____ kΩ G4: _____ kΩ |
| <input type="checkbox"/> all fittings and valves for leaks | <input type="checkbox"/> Flow meter impellers |
| <input type="checkbox"/> Coffee boiler temperature → | _____ °f |
| <input type="checkbox"/> steam valve operation | <input type="checkbox"/> electrical systems: wiring harness and components |
| <input type="checkbox"/> vacuum breakers for proper operation | <input type="checkbox"/> Electronics box |
| <input type="checkbox"/> flow-rates for each group ml/30s → | G1: _____ g G2: _____ g G3: _____ g G4: _____ g |
| <input type="checkbox"/> clean auto-fill probe | <input type="checkbox"/> water line and water meter for leaks |
| <input type="checkbox"/> drain box and hose for leaks or clogs | <input type="checkbox"/> Power cord, cap and outlet |

Notes:

Water Quality LM test kit (F.9.000.01)

filtration system manufacturer and type: _____

<input type="checkbox"/> carbon filter	<input type="checkbox"/> ion exchange/softener	<input type="checkbox"/> WAC	<input type="checkbox"/> reverse osmosis	<input type="checkbox"/> other/none
----------------------------------------	------------------------------------------------	------------------------------	------------------------------------------	-------------------------------------

value	Min	max	pre	post	value	min	max	pre	post
Total Hardness ppm	5	70			Free Chlorine ppm	0	0.05		
Alkalinity ppm	5	80			Total Chlorine ppm	0	0.1		
Chloride ppm	0	30			pH	6.5	8.5		
Iron ppm	0	0.02			Total Dissolved Solids ppm	10	150		

technician signature: _____ customer Signature: _____