

# linea classic s preventative maintenance 6 month checklist



Customer: \_\_\_\_\_

Technician: \_\_\_\_\_

Date: \_\_\_\_\_

## Machine Data

Serial Number: \_\_\_\_\_

Voltage: \_\_\_\_\_

Number of Groups: \_\_\_\_\_

### Replace:

- Diffuser screens (F.3.040)
- group gaskets (H.3.004)
- steam valve (B.1.001.02.K2)

### Check/inspect:

- filter baskets and springs condition
- all buttons for proper operation
- brewing pressure → \_\_\_\_\_ bar
- expansion valve operation → \_\_\_\_\_ max pressure: \_\_\_\_\_ bar
- flow meter field resistance (2.2KΩ±10%) → G1: \_\_\_\_\_ kΩ G2: \_\_\_\_\_ kΩ G3: \_\_\_\_\_ kΩ G4: \_\_\_\_\_ kΩ
- Coffee boiler temperature → \_\_\_\_\_ °f
- steam valve operation
- all fittings and valves for leaks
- vacuum breakers for proper operation
- flow-rates for each group ml/30s → G1: \_\_\_\_\_ g G2: \_\_\_\_\_ g G3: \_\_\_\_\_ g G4: \_\_\_\_\_ g
- clean auto-fill probe
- drain box and hose for leaks or clogs

- water line and water meter for leaks
- Power cord, cap and outlet

### Notes:

## Water Quality LM test kit (F.9.000.01)

filtration system manufacturer and type: \_\_\_\_\_

	<input type="checkbox"/> ion exchange/softener		<input type="checkbox"/> WAC		<input type="checkbox"/> reverse osmosis		<input type="checkbox"/> other/none		
value	Min	max	pre	post	value	min	max	pre	post
Total Hardness ppm	5	70			Free Chlorine ppm	0	0.05		
Alkalinity ppm	5	80			Total Chlorine ppm	0	0.1		
Chloride ppm	0	30			pH	6.5	8.5		
Iron ppm	0	0.02			Total Dissolved Solids ppm	10	150		

technician signature: \_\_\_\_\_ customer Signature: \_\_\_\_\_