



la marzocco

1553 NW Ballard Way, Seattle, WA 98107

La Marzocco
Mazzer

Phone: 206.706.9104 (x101 Tech.)
Avail.: 6:00 a.m.–5:30 p.m. M–F
Fax: 206.706.9106
Web: www.lamarzoccousa.com

Preventative Maintenance Checklist Linea Classic 6 Month

Please fill out all sections completely

Customer Name: _____	Phone: _____
Location Address: _____	
Machine Model: _____	Serial Number: _____

All Models

- Test Water, Pre and Post Filtration, with La Marzocco Water Test Kit (F.9.0000) and Complete Form Below
- Clean and Backflush Machine
- Replace Group Gaskets 8 mm (H.3.001) 9 mm (H.3.002)
- Replace Diffuser Screens (F.3.040)
- Clean Auto-Fill Probe
- Inspect Drain System
- Rebuild Steam Valves (L165/K)
- Test Steam Boiler Vacuum Breaker (L190) Operational Replaced
- Test Flow Rate (milliliters in 30 seconds) Group 1: _____ Group 2: _____ Group 3: _____ Group 4: _____
- Test Brew Temperature Set Value: _____ Actual: _____
- Test Brew Pressure Set Value: _____ Actual: _____
- Test All Switches for Proper Operation Operational Replaced Parts _____

If AV Model

- Test Shot Volumes
- Test DC Voltage _____ VDC
- Test Flow Meter Resistance (2.2 kΩ ±10%) Group 1: _____ Group 2: _____ Group 3: _____ Group 4: _____

If MP Model

- Ensure MP valve is fully operational. If not, rebuild valve with SA600/K2.

La Marzocco Water Specifications				Your Test Results	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–80 psi (3–5.5 bar)		Flow Rate: 2 gal./min. (≈ 8 l/min.)		1 gpg US = 17.1 ppm = 17.1 mg/l	
Brand & Model of Water Filtration System: _____					

Service Company: _____

Technician Signature: _____ Technician (Please Print): _____

Notes: _____

Customer Signature: _____ Name (Please Print): _____