



la marzocco

1553 NW Ballard Way, Seattle, WA 98107

La Marzocco
Mazzer

Phone: 206.706.9104 (x101 Tech.)
Avail.: 6:00 a.m.–5:30 p.m. M–F
Fax: 206.706.9106
Web: www.lamarzoccousa.com

Preventative Maintenance Checklist Strada 6 Month

Please fill out all sections completely

Customer Name: _____	Phone: _____
Location Address: _____	
Machine Model: _____	Serial Number: _____

All Models

- Test Water, Pre and Post Filtration, with La Marzocco Water Test Kit (F.9.0000) and Complete Form Below
- Clean and Backflush Machine
- Replace Group Gaskets 8mm (H.3.001) 9mm (H.3.002)
- Replace Diffuser Screens (F.3.040)
- Clean Auto-Fill Probe
- Inspect Drain System
- Test Flow Rate (milliliters in 30 seconds) Group 1: _____ Group 2: _____ Group 3: _____
- Test Brew Temperature Set Value: _____ Actual: _____
- Test Brew Pressure Set Value: _____ Actual: _____
- Test All Switches for Proper Operation Operational Replaced Parts: _____
- Test Steam Boiler Vacuum Breaker Operational Replaced Parts: _____

If MP Model

- Ensure MP valve is fully operational. If not, rebuild valve with SA600/K2
- Rebuild Steam Valves (B.1.007.K)

La Marzocco Water Specifications				Your Test Results	
Value	Units	Minimum	Maximum	Pre Filtration	Post Filtration
Total Dissolved Solids (TDS)	ppm	90	150		
Total Hardness	ppm	70	100		
Total Iron	ppm	0	0.02		
Free Chlorine	ppm	0	0.05		
Total Chlorine	ppm	0	0.1		
pH		6.5	8		
Alkalinity	ppm	40	80		
Chloride	ppm	0	30		
Pressure: 45–80 psi (3–5.5 bar)		Flow Rate: 2 gal./min. (≈ 8 l/min.)		1 gpg US = 17.1 ppm = 17.1 mg/l	
Brand & Model of Water Filtration System: _____					

Service Company: _____

Technician Signature: _____ Technician (Please Print): _____

Notes: _____

Customer Signature: _____ Name (Please Print): _____