

# linea classic preventative maintenance 12 month checklist



Customer: \_\_\_\_\_

Technician: \_\_\_\_\_

Date: \_\_\_\_\_

## Machine Data

Serial Number: \_\_\_\_\_

Voltage: \_\_\_\_\_

Number of Groups: \_\_\_\_\_

### Replace:

- |   |   |
|---|---|
| <input type="checkbox"/> Diffuser screens (F.3.040)                   | <input type="checkbox"/> steam boiler vacuum breaker (L190)   |
| <input type="checkbox"/> group gaskets 8mm (H.3.001) or 9mm (H.3.002) | <input type="checkbox"/> pressure safety valve (B.2.024)      |
| <input type="checkbox"/> steam valves (L165/K)                        | <input type="checkbox"/> steam wand anti vacuum valves (L192) |

### If MP Model

- Non conical MP valve rebuild (SA600/K2)

### Check/inspect:

- |   |   |
|---|---|
| <input type="checkbox"/> filter baskets and springs condition | <input type="checkbox"/> clean auto-fill probe                                    |
| <input type="checkbox"/> all buttons for proper operation     | <input type="checkbox"/> Wiring harness, power cord, cap and outlet               |
| <input type="checkbox"/> brewing pressure →                   | _____ bar   |
| <input type="checkbox"/> expansion valve operation →          | _____ bar   |
| <input type="checkbox"/> all fittings and valves for leaks    | <input type="checkbox"/> Flow meter impellers                                     |
| <input type="checkbox"/> Coffee boiler temperature →          | _____ °f  |
| <input type="checkbox"/> Steam boiler pressure stat           | <input type="checkbox"/> water line, drain box, and drain hose for leaks or clogs |
| <input type="checkbox"/> Steam boiler contactor               |   |
| <input type="checkbox"/> flow-rates for each group ml/30s →   | G1: _____ g   G2: _____ g   G3: _____ g   G4: _____ g                             |

### If AV Model

- |  |   |
|--|---|
| <input type="checkbox"/> flow meter field resistance (2.2KΩ±10%) → | G1: _____ kΩ   G2: _____ kΩ   G3: _____ kΩ   G4: _____ kΩ |
| <input type="checkbox"/> Test DC voltage                           | _____ VDC   |

### Notes:

\_\_\_\_\_

## Water Quality LM test kit (F.9.000.01)

filtration system manufacturer and type: \_\_\_\_\_

	<input type="checkbox"/> ion exchange/softener		<input type="checkbox"/> WAC		<input type="checkbox"/> reverse osmosis		<input type="checkbox"/> other/none		
value	Min	max	pre	post	value	min	max	pre	post
Total Hardness ppm	5	70			Free Chlorine ppm	0	0.05		
Alkalinity ppm	5	80			Total Chlorine ppm	0	0.1		
Chloride ppm	0	30			pH	6.5	8.5		
Iron ppm	0	0.02			Total Dissolved Solids ppm	10	150		

technician signature: \_\_\_\_\_ customer Signature: \_\_\_\_\_