

linea pb preventative maintenance 6 month checklist



Customer: _____

Technician: _____

Date: _____

Machine Data

Serial Number: _____

Voltage: _____

Number of Groups: _____

PM kit: ☐ 2 group (PB.6.2) ☐ 3 group (PB.6.3) ☐ 4 group (PB.6.4)

☐ replace group gaskets and diffuser screens

☐ rebuild steam valves

Check/inspect:

☐ filter baskets and springs condition

☐ all buttons for proper operation

☐ brewing pressure →

☐ expansion valve operation →

max pressure:

☐ flow meter field resistance ($2.2K\Omega \pm 10\%$) →

☐ Coffee boiler temperature →

☐ flow-rates for each group *ml/30s* →

☐ clean auto-fill probe

☐ drain box and hose for leaks or clogs

☐ all fittings and valves for leaks

☐ vacuum breakers for proper operation

bar

bar

G1:	k Ω	G2:	k Ω	G3:	k Ω	G4:	k Ω
-----	------------	-----	------------	-----	------------	-----	------------

°f

G1:	g	G2:	g	G3:	g	G4:	g
-----	---	-----	---	-----	---	-----	---

☐ water line and water meter for leaks

☐ Power cord, cap and outlet

☐ Confirm or calibrate scales with 100g weight

With integrated scales:

Notes:

Water Quality LM test kit (F.9.000.01)

filtration system manufacturer and type: _____

☐ carbon filter

☐ ion exchange/softener

☐ WAC

☐ reverse osmosis

☐ other/none

value	Min	max	pre	post	value	min	max	pre	post
Total Hardness ppm	5	70			Free Chlorine ppm	0	0.05		
Alkalinity ppm	5	80			Total Chlorine ppm	0	0.1		
Chloride ppm	0	30			pH	6.5	8.5		
Iron ppm	0	0.02			Total Dissolved Solids ppm	10	150		

technician signature: _____ customer Signature: _____