

linea classic preventative maintenance 3/9 month checklist



Customer: _____

Technician: _____

Date: _____

Machine Data

Serial Number: _____

Voltage: _____

Number of Groups: _____

PM kit / replacement parts:

1 group (LINEA.3.1)

3 group (LINEA.3.3)

2 group (LINEA.3.2)

4 group (LINEA.3.4)

Check/inspect

filter baskets and springs condition

clean auto-fill probe

all buttons for proper operation

brewing pressure → _____ bar

expansion valve operation → _____

max pressure:

_____ bar

Coffee boiler temperature → _____ °f

steam valve operation

water line and water meter for leaks

all fittings and valves for leaks

power cord, cap and outlet

vacuum breakers for proper operation

drain box and hose for leaks or clogs

flow-rates for each group ml/30s →

G1: _____ g G2: _____ g G3: _____ g G4: _____ g

If AV Model

flow meter field resistance (2.2KΩ±10%) →

G1: _____ kΩ G2: _____ kΩ G3: _____ kΩ G4: _____ kΩ

If MP Model

Ensure MP Valve operation. →

Non conical MP Valve only, rebuild if necessary (SA600/K2)

Notes:

Water Quality LM test kit (F.9.000.01)

filtration system manufacturer and type _____

carbon filter

ion exchange/softener

WAC

reverse osmosis

other/none

value	Min	max	pre	post	value	min	max	pre	post
Total Hardness ppm	5	70			Free Chlorine ppm	0	0.05		
Alkalinity ppm	5	80			Total Chlorine ppm	0	0.1		
Chloride ppm	0	30			pH	6.5	8.5		
Iron ppm	0	0.02			Total Dissolved Solids ppm	10	150		

technician signature: _____

customer Signature: _____