

linea classic s preventative maintenance 3/9 month checklist



Customer: _____

Technician: _____

Date: _____

Machine Data

Serial Number: _____

Voltage: _____

Number of Groups: _____

PM kit / replacement parts:

1 group (LCS.3.1)

3 group (LCS.3.3)

2 group (LCS.3.2)

4 group (LCS.3.4)

Check/inspect:

filter baskets and springs condition

all buttons for proper operation

brewing pressure → _____ bar

expansion valve operation → _____ max pressure: _____ bar

flow meter field resistance (2.2KΩ±10%) →

G1: _____ kΩ | G2: _____ kΩ | G3: _____ kΩ | G4: _____ kΩ

Coffee boiler temperature → _____ °f

steam valve operation

all fittings and valves for leaks

vacuum breakers for proper operation

flow-rates for each group ml/30s →

G1: _____ g | G2: _____ g | G3: _____ g | G4: _____ g

clean auto-fill probe

water line and water meter for leaks

drain box and hose for leaks or clogs

Power cord, cap and outlet

Notes:

Water Quality LM test kit (F.9.000.01)

filtration system manufacturer and type: _____

carbon filter

ion exchange/softener

WAC

reverse osmosis

other/none

value	Min	max	pre	post	value	min	max	pre	post
Total Hardness ppm	5	70			Free Chlorine ppm	0	0.05		
Alkalinity ppm	5	80			Total Chlorine ppm	0	0.1		
Chloride ppm	0	30			pH	6.5	8.5		
Iron ppm	0	0.02			Total Dissolved Solids ppm	10	150		

technician signature: _____ customer Signature: _____