

# strada s preventative maintenance 3/9 month checklist



Customer: \_\_\_\_\_

Technician: \_\_\_\_\_

Date: \_\_\_\_\_

## Machine Data

Serial Number: \_\_\_\_\_

Voltage: \_\_\_\_\_

Number of Groups: \_\_\_\_\_

### Replace:

- diffuser screens (F.3.040)
- group gaskets: 8mm (H.3.001) or 8mm silicon (H.3.007)

### Check/inspect:

- filter baskets and springs condition
- drain box and hose for leaks or clogs
- all buttons for proper operation

brewing pressure \_\_\_\_\_ bar

expansion valve operation \_\_\_\_\_ max pressure: \_\_\_\_\_ bar

flow meter field resistance (2.2KΩ±10%) G1: \_\_\_\_\_ kΩ G2: \_\_\_\_\_ kΩ G3: \_\_\_\_\_ kΩ

steam valve operation

if ABR: run "scale test"

all fittings and valves for leaks

vacuum breakers for proper operation

flow-rates for each group ml/30s G1: \_\_\_\_\_ g G2: \_\_\_\_\_ g G3: \_\_\_\_\_ g

water sensor for leaks  water and drain lines

clean auto-fill probe  Power cord, cap and outlet

### Notes:

## Water Quality LM test kit (F.9.000.1)

filtration system manufacturer and type: \_\_\_\_\_

carbon filter       ion exchange/softener       WAC       reverse osmosis       other/none

value	Min	max	pre	post	value	min	max	pre	post
Total Hardness ppm	5	70			Free Chlorine ppm	0	0.05		
Alkalinity ppm	5	80			Total Chlorine ppm	0	0.1		
Chloride ppm	0	30			pH	6.5	8.5		
Iron ppm	0	0.02			Total Dissolved Solids ppm	10	150		

technician signature: \_\_\_\_\_ customer Signature: \_\_\_\_\_