la marzocco
handmade in florence

Preventative Maintenance Checklist

GS3 1 Year

Please fill out all sections completely

Customer Name: _____	Service Provider: _____
Phone: _____	Technician: _____
Address: _____	Other Parts Used: _____
_____	Mileage: _____
Serial Number: _____	

All Models

- ☐ Clean and Back Flush Machine
- ☐ Replace Group Gaskets ☐ 8 mm (H.3.001) ☐ 9 mm (L105/B9)
- ☐ Replace Diffuser Screens (F.3.040)
- ☐ Replace Portafilter Baskets Basket Type: _____
- ☐ Inspect Group Valve Operation ☐ Replaced ☐ Acceptable
- ☐ Test All Switches for Proper Operation ☐ Replaced ☐ Acceptable
- ☐ Test Flow Rate Group 1: _____
- ☐ Test Brew Temperature Setting Desired: _____ Current: _____
- ☐ Test Brew Pressure Setting
- ☐ Clean Auto Fill Probe
- ☐ Replace Steam Boiler Vacuum Breaker Valve (L193)
- ☐ Test Auto Fill Valve for Proper Operation ☐ Replaced ☐ Acceptable
- ☐ Replace Pressure Safety Valve (B.2.025)
- ☐ Inspect Drain System
- ☐ Test Water with La Marzocco Water Test Kit (F.9.000)

If AV Model

- ☐ Test Shot Volumes
- ☐ Test Flow Meters for Correct Resistance Group 1: _____

If MP Model

- ☐ Rebuild MP Valve (SA/600K)

Notes: _____

Technician (Please Print): _____

Technician Signature: _____

La Marzocco | North America Headquarters | 1553 NW Ballard Way – Seattle, WA 98107
T. 206.706.9104 | F. 206.706.9106 | info.usa@lamarzocco.com | www.lamarzoccousa.com