la marzocco
handmade in florence

Preventative Maintenance Checklist

GS3 6 Month

Please fill out all sections completely

Customer Name: _____	Service Provider: _____
Phone:_____	Technician:_____
Address:_____	Other Parts Used:_____
_____	Mileage:_____
Serial Number:_____	

All Models

- ☐ Clean and Back Flush Machine
- ☐ Replace Group Gaskets ☐ 8 mm (H.3.001) ☐ 9 mm (L105/B9)
- ☐ Replace Diffuser Screens (F.3.040)
- ☐ Test Flow Rate Group 1:_____
- ☐ Test Brew Temperature Setting Desired: _____ Current: _____
- ☐ Test Brew Pressure Setting
- ☐ Test All Switches for Proper Operation ☐ Replaced ☐ Acceptable
- ☐ Test Steam Boiler Vacuum Breaker for Proper Operation ☐ Replaced ☐ Acceptable
- ☐ Inspect Drain System
- ☐ Test Water with La Marzocco Water Test Kit (F.9.000)

If AV Model

- ☐ Test Shot Volumes
- ☐ Test Flow Meter for Correct Resistance Group 1:_____

If MP Model

- ☐ Rebuild MP Valve (SA/600K)

Notes:_____

Technician (Please Print):_____

Technician Signature:_____